

Status of Ongoing Project Under MUKTA (Bhuban NAC)

| Sl. No. | Name of Project | Scheme | Estt. Cost (In Lakhs) | Tendered Amt (In Lakhs) | Agrtt. Amount (In Lakhs) | Agency | W/O No. & Date | Time for Completion | Status |
|---------|--|--------|-----------------------|-------------------------|--------------------------|-------------------|-----------------|---------------------|---------|
| 1 | Const. of Children Park in W-06 | MUKTA | 5 | 5 | 5 | Patanjali SHG | 1277/25-08-2023 | 60 Days | Ongoing |
| 2 | Development and Beautification of Basudeipur Matha in w-15 | MUKTA | 10 | 10 | 10 | Rani Laxmibai SHG | 1287/25-08-2023 | 60 Days | Ongoing |
| 3 | Peripheral Development of Kachara Bandha | MUKTA | 14.8 | 14.8 | 14.8 | Parsuram SHG | 1270/25-08-2023 | 60 Days | Ongoing |
| 4 | Development and Beautification in Sisu Mandira Park | MUKTA | 5 | 5 | 5 | Gayatri SHG | 1267/25-08-2023 | 60 Days | Ongoing |
| 5 | Beautification of Govt.UP School, Badahata | MUKTA | 3 | 3 | 3 | Gajanan SHG | 1278/25-08-2023 | 60 Days | Ongoing |
| 6 | Site Development of Community Toilet at Tarini Temple | MUKTA | 4 | 4 | 4 | Damayanti SHG | 1251/25-08-2023 | 60 Days | Ongoing |
| 7 | Constructlon of Mini Park Near Prusty Pokhari | MUKTA | 14 | 14 | 14 | Prayag SHG | 1262/25-08-2023 | 60 Days | Ongoing |
| 8 | Peripheral Development & Beautification of Ambamali Dhoda | MUKTA | 14.5 | 14.5 | 14.5 | Krishna SHG | 1269/25-08-2023 | 60 Days | Ongoing |
| 9 | Approach Road & Drainage System Walking Track infront of Cultural Center | MUKTA | 14.5 | 14.5 | 14.5 | Maa Mahalaxmi SHG | 1268/25-08-2023 | 60 Days | Ongoing |
| 10 | Laying Paver Block around Chinara Pokhari | MUKTA | 14 | 14 | 14 | Maa Sarala SHG | 1285/25-08-2023 | 60 Days | Ongoing |

| | | | | | | | | | |
|----|--|-------|----|----|----|------------------------------|------------------|---------|---------------------------------|
| 11 | Laying Paver Block at Hingula Temple | MUKTA | 14 | 14 | 14 | Bishnupriya SHG | 1284/25-08-2023 | 60 Days | Ongoing |
| 12 | Laying Paver block at nua bazara area | MUKTA | 10 | 10 | 10 | Maa Mangala SHG | 1261 /25-08-2023 | 60 Days | Ongoing |
| 13 | Development of Pathway from Kalibazar to Cooperative Soticty | MUKTA | 7 | 7 | 7 | Mahima Omm Namah Shivaya SHG | 1272 /25-08-2023 | 60 Days | Not Started (Due To Site Issue) |
| 14 | Beautification and Laying Paver Block in Nua Bhuban Shiva Mandira | MUKTA | 5 | 5 | 5 | Takshyasila SHG | 1248/25-08-2023 | 60 Days | Ongoing |
| 15 | Development of Pathway from Cooperative Society to Godipokhari Chowk | MUKTA | 5 | 5 | 5 | Bharatmata SHG | 1247/25-08-2023 | 60 Days | Not Started (Due To Site Issue) |
| 16 | Laying Paver Block from Judhister Guru House to Ekadasi House | MUKTA | 5 | 5 | 5 | Maa Saraswati SHG | 1286/25-08-2023 | 60 Days | Ongoing |
| 17 | Laying Paver Block in Back side of Benagadia to Block Chowk | MUKTA | 5 | 5 | 5 | Maa Khudrukuni SHG | 1243/25-08-2023 | 60 Days | Ongoing |
| 18 | Laying of Paver Block around Maa Banijari Pitha | MUKTA | 5 | 5 | 5 | Jay Hanuman SHG | 1255/25-08-2023 | 60 Days | Ongoing |
| 19 | Laying of Paver Block from Durjyadhana Patra House to Matha Chawak | MUKTA | 5 | 5 | 5 | Baba Chandrasekhar SHG | 1276/25-08-2023 | 60 Days | Ongoing |
| 20 | Laying Paver Block from Nua Bhuban chwck to Nua Bhuban High School | MUKTA | 5 | 5 | 5 | Godabari SHG | 1249/25-08-2023 | 60 Days | Ongoing |

| | | | | | | | | | |
|----|---|-------|----|----|----|-----------------------|-----------------|---------|---------|
| 22 | Laying of Paver Block in Padibari Dusshera Padia | MUKTA | 2 | 2 | 2 | Chandrakanti SHG | 1252/25-08-2023 | 60 Days | Ongoing |
| 23 | Laying paver block and development Badahata Chowk | MUKTA | 2 | 2 | 2 | Baba Akhandalmani SHG | 1282/25-08-2023 | 60 Days | Ongoing |
| 24 | Development of Playground near Indoor Stadium | MUKTA | 10 | 10 | 10 | Balabhadra SHG | 1266/25-08-2023 | 60 Days | Ongoing |
| 25 | Renovation and Repairing of open air gym near High School | MUKTA | 5 | 5 | 5 | Rudrakhya SHG | 1246/25-08-2023 | 60 Days | Ongoing |
| 26 | Beautification of Kachera Bandha | MUKTA | 5 | 5 | 5 | Maa Tarini SHG | 1273/25-08-2023 | 60 Days | Ongoing |

Anu
Programme Coordinator
MUKTA Bhuban NAC

Anu
Implementation Expert
MUKTA-Bhuban NAC

Rajesh
Accounts Expert
MUKTA-Bhuban NAC

Ruber
Executive Officer
Bhuban N.A.C.